School	Educational Outcome to be Achieved	Project	Funded by	Who is delivering the project	Expected Delivery	Actual Completion	Initial Budget Allocation	Approved Date	Approved by	Additional Budget Requests	Approved Date	Approved by	Comments	Total Additiona Requested	I Total Project	Prior Years Spend	In Year Spend	Total Spend to	Forecast Spend	Variation to Budget	RAG Status	Comments
	De Acilieved			the project	Date	Date	Allocation			4,501	18/10/2017	Executive	Final design costs were higher than originally expected	requesteu	Duaget	Орена	Орени	Date				
										49,005	_	Cabinet Executive		-							Covered	
											13/12/2017	Cabinet Executive	Develop design stage to RIBA Stage 6								Walkway - Blue	
	Increase intake from 155 to 180	Secure reception & a walkway								1,201,134	21/03/2018	Cabinet	Expected costs of works  Tender cost of the 4 classroom extension and entrance							_		
Alder High School		between main building and modular building	Basic Need	PFI	Sep-21		25,000	22/03/2017	Executive Cabinet	505,093	25/07/2018	Executive Cabinet	remodelling returned a higher cost than expected and to allow the works to progress	2,166,748	2,191,748	1,722,154	9,317	1,731,472	2,191,748	0		
										107,015	28/11/2018	Executive	The internal alterations have been completed under budget and the net effect of these changes is a need to allocate an additional								Secure From Entrance -	
										107,013	20/11/2010	Cabinet	£107,015 to the scheme								Red	
										300,000	27/03/2019	Executive Cabinet	Final costs have now been identified to construct a four-classroom extension.									
										128,019	19/10/2016	Executive Cabinet	Phase 2 post tender price was £2,528,019, the additional request was to increase the budget to the post tender price									
										135,000	21/03/2018	Executive Cabinet	To deliver a suitable contingency plan for the mobile blocks									
										340,188	28/11/2018	Executive Cabinet	Final costs returned and also includes a client contingency for unforeseen risks.									Additional work to be undertaken
										150,000	24/07/2019	Executive Cabinet	Additional temporary accommodation									on the rear playground to compensate for play space lost
Aldwyn Primary School	Increasing intake from 45 to 60	4 Classroom extension and ancillary spaces	Basic Need	LEP	Apr-22	Apr-22	2,400,000	24/03/2016	Executive Cabinet	140,000	29/07/2020	Executive Cabinet	Report doesn't give info on specifically what this is for	903,207	3,303,207	3,178,225	-19,063	3,159,162	3,303,207	0	Amber	with the new building extension
										301,000	28/07/2021	Executive Cabinet	To see the project through to completion									footprint (as reported in July 2022). Works expected to be
												Executive	Final works need to be undertaken on the rear playground once the mobile is removed. It is estimated this will cost £208,000. It is									complete by mid December 2022.
										-330,000	27/07/2022	Cabinet	proposed to return the remaining funding to the Basic Need unallocated pot.									
										39,000	27/07/2022	Executive Cabinet	Actual costs received from the LEP for completing the rear playground of £247,000.									
All Cainta High Cahaal	Additional school places are		Basic Need	Grant Agreement	TBA		2,000,000	29/07/2020	Executive Cabinet			Odbilict	£100,000 was originally requested 27 November 19 to scope the works, a further £1,900,000 was requested 29 July 20 as the	0	2,000,000	88,602	801,200	889,802	2,000,000	0	Green	
All Saints High School	available from 01/09/21	additional places	Basic Need	with School	IDA		2,000,000	29/07/2020	Executive Cabinet				maximum proposed investment.	0	2,000,000	00,002	001,200	009,002	2,000,000	0	Green	
		Expansion of Sixth Form	Special Provision £561,200				455.000	07/44/0040		500,000	25/03/2020	Executive Cabinet	Initial budget requested was for the development of the scheme and more detailed design costs. The additional request is to			550.000	454.000					
Cromwell School	Increase intake by 30	Provision	Basic Need £100,000 High Needs £123,800	LEP	Sep-21	Sep-21	155,000	27/11/2019	Executive Cabinet	130,000	27/07/2022	Executive	progress with the works.  To progress with Phase 3 of the alterations.	630,000	785,000	553,392	154,062	553,392	785,000	0	Green	
												Cabinet	£100,000 for initial scoping and design costs. High level budget for									
Denton Community	Creating an additional 60 places	Provision of 6-classroom								750,000	24/07/2019	Executive Cabinet	the temporary six-classroom block, including the building,						1,370,000	0		
College		modular teaching block, internal remodelling and associated works	Basic Need	PFI	2021		100,000	27/03/2019	Executive Cabinet				associated civil engineering and services, ICT and furniture	1,270,000	1,370,000	1,083,522	0	1,083,522			Blue	
										520,000	25/09/2019	Executive Cabinet	The current estimate for the works is £1,366,647, this request is to increase the budget to the new estimated costs.									
			Basic Need £12,462,200																			Initial agreement to progress to
Hawthorns Primary	Increase special school	Relocation of the school	Special Provision £316,000 High Needs Provision	LEP	Sep-23		13,000,000	23/06/2021	Executive Cabinet					0	13,000,000	521,145	239,838	760,983	13,000,000	0	Amber	RIBA stage 3 costing £537,800. Currently producing designs to
School	places from 140 to 220		£221,800																			RIBA Stage 4 – that is a design ready to go out to tender.
Hyde Community	N/A	Purchase of 2 classroom	Basic Need	LEP	Sep-21	Apr-22	70,000	28/07/2021	Executive Cabinet					0	70,000	0	59,620	59,620	70,000	- 0	Blue	, g
College		mobile block	Badio Nood			14:	1 4,444		Excourte Cabinet					-	1 1,000	1		,				
Longendale High School		demountable on Longendale	High Needs Provision	Grant Agreement with Academy Trust	Sep-23		650,000	Awaiting Approval						0	650,000	0	0	0	650,000		Awaiting Approval	
	with EHCPs from Sept 23			-																		
Pinfold Primary	Support for pupil with Special Educational Needs	Adaptations to the toilet provision	High Needs Provision	PFI Co	Oct-22		77,000	27/07/2022	Executive Cabinet					0	77,000	0	0	0	77,000	0	Red	
Davies Otrackers	Increase intake from 150 to	Improvement works to science		C								Formation	The estimated and of the models C4 On this additional annual is									December with the second
Rayner Stephens Academy	180	and dining facilities in support of additional places		Grant Agreement with School	TBA		475,000	21/03/2018	Executive Cabinet	835,000	23/06/2021	Executive Cabinet	The estimated cost of the work is £1.3m, this additional request is to cover the cost of the work.	835,000	1,310,000	4,422	0	4,422	1,310,000	0	Green	Progressing with the grant agreement
		Refurbish an external play area	1																			
Rosehill Methodist Primary Academy	Establishing a resource base for 10 children with	resourced provision to have	High Needs Provision	Grant Agreement with School	Sep-21		23,000	06/09/2021	Executive Cabinet					0	23,000	40	0	40	23,000	0	Blue	
- Timely Additionly	EHCPs from Sept 21	dedicated access to a suitable play area																				
	d Increase pupil number from 30 to 45 in each year group		Basic Need	LEP						60,000	19/10/2016	Executive Cabinet	Due to the urgency to provide accommodation by September 17 further surveys are required sooner than originally expected									
								l	Executive Cabinet	29,891	18/10/2017	Executive	To progress to RIBA Stage 7							0		
											_	Cabinet Executive		1,576,891 <b>1,616,8</b>								
										750,000	21/03/2018	Cabinet Executive	Additional costs for 2 classroom extension  Costs for a temporary 2 classroom mobile block for September 19									
St Johns CE Dukinfield					Dec-21	Dec-21	40,000	24/03/2016		150,000	27/03/2019	Cabinet Executive	to Easter 20 A new estimate of costs provided by Robertson, also includes an		1,616,891	1,484,040	-36,019	1,448,021	1,616,891		Blue	
										200,000	27/03/2019	Cabinet Executive	£82,000 contingency									
										72,000	24/07/2019	Cabinet Executive	The LEP provided an estimate cost for production									
										150,000	25/09/2019	Cabinet	Further costs for temporary accommodation			1						
										165,000	28/07/2021	Cabinet :	To cover historic credit notes, project management costs, extension of mobile hire and a contingency									
		Improvement works to dining facilities and an additional classroom (no sports facilities)	Basic Need £141,000 Healthy Pupil Capital £134,000	Grant Agreement with School						134,000	25/03/2020	Executive Cabinet	Continuing discussions & planning stages							0		
St Thomas More	Increase intake by 10 in				Dec-21	Apr-22	100,000	27/11/2019	Executive Cabinet	16,000	28/07/2021	Executive Cabinet	The school are considering a larger scheme than originally planned and requesting the council contribute £250,000 towards the	175,000	275,000	102,432	107,035	209,467	275,000		Blue	
	2021 and 10 further in 2023					,	,	277172010	Excodive Cabinet			Executive	project.  The cost of the projects has increased by £50,000 due to the				,					
										25,000	06/09/2021	Cabinet	increasing price of materials in the building trade. The school are contributing an additional £25,000.									
0.7	Additional facilities to accommodate additional	Contribution to improvement of		7. 5:	TDA		400.000	Awaiting							400.000				400.000		Awaiting	
St Thomas More	pupils (as previously agreed)	sports facilities	Basic Need	The Diocese	TBA		120,000	Approval						0	120,000	0	0	0	120,000	0	Approval	
	agroody	To remodel two classrooms at																				
		Discovery Academy and provide access to outdoor																				
Thomas Ashton	Additional Places for	space. To remodel space at	Basic Need	LEP	Jan-23		110,000	Awaiting						0	110,000	0	0	0	110,000	0	Awaiting	
(satellite)	Primary Special Provision	accommodate Pupil Support Service classroom which						Approval													Approval	
		previously occupied Discovery Academy classrooms.																				
		Extension of the car park area																		-		
Wilbank Primary	Internal Alterations	to provide space for taxis and minibuses to use as a drop		TMBC Engineers	Sep-22		60,000	27/07/2022	Executive Cabinet					0	60,000	0	0	0	60,000	0	Blue	
		off/pick up point for the Hawthorns pupils							January Sability										,			
Place Planning Software	Pupil forecasting	Modelling framework for pupil	Basic Need	Edge Analytics LTD	N/A	N/A	12,000	14/03/2022	Executive Cabinet					0	12,000	0	11,750	11,750	12,000	0	Green	
Place Planning	Pupil forecasting	forecasting 2022-23  Modelling framework for pupil		Edge Analytics LTD		N/A	12,000	14/03/2022	Executive Cabinet					0	12,000	0	0	0	12,000	0	Green	
Software Place Planning	Pupil forecasting	Modelling framework for pupil	Basic Need	Edge Analytics LTD		N/A	12,000	14/03/2022	Executive Cabinet					0	12,000	0	0	0	12,000	0	Green	
Software Arlies Primary	Maintaining condition of	forecasting 2024-25  Rewire/Lath & Plaster Ceilings		LEP	Sep-22		370,000	14/03/2022	Executive Cabinet	19,000	27/07/2022	Executive	Original budget allocation was a high level estimate, tenders have	19,000	389,000	0	260,656	260,656	389,000	0	Blue	
	schools  Maintaining condition of					Enh.22				13,000	2.70172022	Cabinet	been received at £389,040.		+	-				-		
Corrie Primary	schools	Heating system failure	Condition	School	Feb-22	Feb-22	28,500	27/07/2022	Executive Cabinet	200.000	97/97/9999	Executive	Ingresses in the account of the	0	28,500	0	0	0	28,500	0	Blue	
Holy Trinity Gee Cross	Maintaining condition of schools	Gable end/roof works	Condition	LEP	Nov-22		70,280	29/07/2020	Executive Cabinet	200,000	27/07/2022 Awaiting	Cabinet	Increase in the scope of the scheme.	210,000	280,280	0	0	0	280,280	0	Amber	
Primary		The second secon	I .	1	1	I	I			10,000	Approval		School contribution to be added into the Capital Programme	I						1		

School	Educational Outcome to be Achieved	Project	Funded by	Who is delivering the project	Expected Delivery Date	Actual Completion Date	Initial Budget Allocation	Approved Date	Approved by	Additional Budget Requests	Approved Date	Approved by	Comments	Total Additional Requested	Total Project Budget	Prior Years Spend	In Year Spend	Total Spend to Date	Forecast Spend	Variation to Budget	RAG Status	Comments
Milton St Johns Primary	Maintaining condition of schools	Develop secure front entrance to tender stage	Condition	LEP	Dec-22	Jul-22	18,000	16/12/2020	Executive Cabinet	1,600	27/07/2022	Executive Cabinet	Actual costs for the design works are £19,620	1,600	19,600	1,855	15,662	17,517	19,600	0	Blue	
Milton St Johns Primary	Maintaining condition of schools	Secure front entrance	Condition	LEP	Dec-22		240,000	27/07/2022	Executive Cabinet					0	240,000	0	45,384	45,384	240,000	0	Green	
Oakdale Primary	Maintaining condition of		Constituine.	150	0 00	0 00	50,000	4.4/00/0000	Francis - Ochicat	40,000	27/07/2022	Executive Cabinet	Expected costs are higher than originally estimated.	4.000	45.000		F 400	5.400	40,000		Dive	
School	schools	Alarm systems	Condition	LEP	Sep-22	Sep-22	50,000	14/03/2022	Executive Cabinet	-44,000	Awaiting Approval		Fire alarm replacement deferred to 2023/24	-4,000	46,000	0	5,130	5,130	46,000	0	Blue	
Russell Scott Primary	Maintaining condition of schools	Ongoing works to repair school	Condition	School	Mar-23		50,343	28/07/2021	Executive Cabinet					0	50,343	808	0	808	50,343	0	Red	Ongoing works
										60,000	28/07/2021	Executive Cabinet	To progress the scheme as the tender costs have come back higher than originally thought									
			Condition £390,000							60,000	14/03/2022	Executive Cabinet	Due to price inflation in the industry additional budget is required							0		
St Anne's Denton	Maintaining condition of schools	Secure front entrance	School Contribution £137,000	LEP	Mar-23		150,000	29/07/2020	Executive Cabinet	137,000	27/07/2022	Executive Cabinet	Contribution from School added to programme.	377,000	527,000	16,864	0	16,864	527,000		Amber	
										120,000	27/07/2022	Executive Cabinet	Final costs will be £510,000, the original tenders were done 16 months ago and costs have increased since the original tender was completed.				,	l				
									Executive Cabinet	300,000	14/03/2022	Executive Cabinet	To retain the mobile block currently on site and progress the works to tender						204,100	0		
St Johns CE Dukinfield	Maintaining condition of schools	Nursery floor repairs	Condition	LEP	Aug-22		25,000	24/11/2018		-160,900	27/07/2022	Executive Cabinet	Estimated costs are £150,000 and it is proposed the £160,000 is returned to the unallocated Condition funding	179,100	204,100	10,118	45,602	55,720			Red	
	schools									40,000	Awaiting	Cabinet	Underfloor heating requires total replacement which was	-								
St Johns CE Dukinfield	Maintaining condition of schools	Boiler replacement	Condition	LEP	Sep-22		160,000	14/03/2022	Executive Cabinet		Approval		unexpected	0	160,000	0	884	884	160,000	0	Amber	This supports the decarbonisation works being completed within Place. The approved funding is match funding of £112k plus £48k for associated costs of the scheme not covered within the decarbonisation bid.
Stalyhill Infants	Maintaining condition of schools	Drainage	Condition	LEP	Jun-22	Aug-22	8,000	Contingency Approved	N/A	33,000	14/03/2022	Executive Cabinet	The original budget allocation was for a survey to be completed.  Rectification of urgent drainage problems identified subsequent to the roof replacement scheme.	35,200	43,200	8,132	0	8,132	43,200	0	Blue	
	Schools							Apploved		2,200	27/07/2022	Executive Cabinet	Final costs have been confirmed as £35,200									
Stalyhill Juniors	Maintaining condition of schools	Boiler replacement	Condition	LEP	Sep-22		140,000	14/03/2022	Executive Cabinet					0	140,000	0	1,100	1,100	140,000	0	Amber	This supports the decarbonisation works being completed within Place. The approved funding is match funding of £113k plus £27k for associated costs of the scheme not covered within the decarbonisation bid.
Tameside Pupil Referral Unit	Maintaining condition of schools	Various health and safety works	Condition	LEP	TBA		50,000	31/01/2020	Tim Bowman					0	50,000	30,011	-4,923	25,088	50,000	0	Amber	
Tameside Pupil Referral Unit	Maintaining condition of schools	Secure Entrance and Internal remodelling	Condition £45,000 School Contribution £25,000 Developer Contribution £35,000	LEP	Sep-22		15,000	28/07/2021	Executive Cabinet	90,000	14/03/2022	Executive Cabinet	Costs of £105,000 have been identified and the initial budget was an estimate of the costs.	90,000	105,000	0	0	0	105,000	0	Blue	
Ravensfield, Aldwyn & Lyndhurst	Maintaining condition of schools	Air Conditioning replacement	Condition	LEP	Sep-22		100,000	14/03/2022	Executive Cabinet	-46,000	Awaiting Approval		Costs were lower than expected on tenders	-46,000	54,000	0	4,529	4,529	54,000	0	Amber	
Asbestos Survey	Maintaining condition of schools	Surveys	Condition	LEP	Mar-23		43,000	N/A	N/A				£43,000 carried forward from 21/22	0	43,000	0	2,554	2,554	43,000	0	Amber	
Stock Condition Survey	Maintaining condition of	Surveys	Condition	LEP	Mar-23		62,000	N/A	N/A				£62,000 carried forward from 21/22	0	62,000	0	0	0	62,000	0	Green	
Structural Engineers Fees	Maintaining condition of schools	Structural engineers fees at various schools	Condition	LEP	Mar-23		800	N/A	N/A	5,000	27/07/2022	Executive Cabinet	£800 carried forward from 21/22 £5,000 is required to carry out structural engineer works for 22/23.	5,000	5,800	0	170	170	5,800	0	Green	
School Condition Related Works Contingency	Maintaining condition of schools	Contingency for urgent works	Condition	N/A	N/A	N/A	150,000	14/03/2022	Executive Cabinet				£3,800 carried forward from 21/22	0	150,000	0	0	0	150,000	0	Green	Approval from the allocation of contingency is given by the Director of Education.
Project Management Costs	Maintaining condition of schools	Costs to management these projects - This will be reallocated across the schemes	Condition	N/A	N/A	N/A	45,000	14/03/2022	Executive Cabinet					0	45,000	0	0	0	45,000	0	Green	

Green	Scheme is on time to deliver to the original timescale. Scheme will be within the Authorised Budget.
Amber	Scheme will be later than original timescale.  Scheme will not be delivered within the original approved but there is additional funding available.
Red	Scheme will be later than original timescale and will impact on Council/School service delivery.  Scheme is over budget and presents a risk to the council finances.
Plus	Completed