

Inspiredspaces Tameside Limited

VFM Review of Denton Pool Demolition Project

4102628

12 August 2020

Originated by: Stuart McNeill Approved by: Howard Johnson Reviewed by: Howard Johnson

Version: 01



Revision control

| Rev | Date | Description of revision | Prepared by | Checked by | Authorised a |
|-----|-------------|-------------------------|----------------|---------------|--------------|
| 0.0 | 4 Aug 2020 | Issued report | S McNeill | H Johnson | H Johnson |
| 0.1 | 12 Aug 2020 | General update | S McNeill | H Johnson | H Johnson |

Distribution list

Controlled copies have been distributed to the following personnel:

| Сору No | Name of holder | Company | Date Issued |
|------------|----------------|---------------------------------|-------------|
| 1. | Elaine Todd | Inspiredspaces Tameside Limited | 12 Aug 2020 |

Contact details

Stuart McNeill, Associate

D 0161 833 6813 M 07462 527207 E stuart.mcneill@curriebrown.com Currie & Brown Limited Eastgate Building 2 Castle Street Manchester M3 4LZ T 0161 832 9497

Howard Johnson, Director

D 0161833 9809 M 07712 079581 E howard.johnson@curriebrown.com Currie & Brown Limited Eastgate Building 2 Castle Street Manchester M3 4LZ T 0161 832 9497

Originated by: Stuart McNeill
Signature:

Approved by: Howard Johnson
Signature:

Reviewed by: Howard Johnson
Signature:

Contents

| Exe | cutive summary | .1 |
|--------------------------|---|--------------|
| 1. | Introduction | .2 |
| 2. | Project overview | .3 3 3 |
| 3.1 3.2 3.3 3.4 | Project Cost BCIS comparison Project cost comparison Tender analysis Conclusion | 4 4 5 |
| 4. 4.1 4.2 | Project Cost Update (Report Rev.1) | 7 |

Appendices

Appendix A - Information Used

Executive summary

From reviewing the information available it can be considered that the scheme is acceptable from a Value for Money point of view.

However, there are some items which remain unresolved depending on which sub-contractor is appointed. These concern the allowances included for Section 80 compliance, removal of obstructions and cylinders together with the status of other abnormal costs.

A decision needs to be taken by the client as to whether these latter costs become fixed or are turned into Provisional Sums. There is a degree of risk in both options which requires careful consideration to be made.

1. Introduction

In order to satisfy the due diligence requirements of Tameside Council around the level of cost of the project, Currie & Brown were engaged to carry out an independent Value for Money (VFM) assessment by Inspiredspaces Tameside Limited.