

Name	Start	Duration (Weeks)	Finish
<b>Two Trees High level Programme.</b>	<b>12/10/2020</b>	<b>38w 3d</b>	<b>23/07/2021</b>
Change Order Provided by TMBC To carry Out Survey Works.	12/10/2020		12/10/2020
Investigations to be carried out (Surveys) an Submission of Lump Sum Quotation. by RCE.	12/10/2020	4w	06/11/2020
Planning Submission & Section 80 Notification.	09/11/2020		09/11/2020
Review Period .	09/11/2020	12w	12/02/2021
Instruction to Proceed with Demolition (TMBC to Issue)	15/02/2021		15/02/2021
Mobilistaion Period.	15/02/2021	4w	12/03/2021
Demolition Period.	15/03/2021	18w	22/07/2021
Works Compelted.	23/07/2021		23/07/2021