Scheme – LED Street Lighting Main Roads Project Manager - Gary Edwards

Key Milestones		Start	Completion
LED lighting design work	Planned	April 2020	June 2021
	Actual	April 2020	
Procurement – LED lantern orders placed	Planned	September 2020	July 2021
	Actual	September 2020	
LED lantern orders received	Planned	December 2020	October 2021
	Actual	December 2020	
LED lantern installation	Planned	December 2020	March 2022
	Actual	December 2020	

Scheme Overview

Scheme Status

Detailed design works and the ordering of materials (LED lanterns) has started. Designs for the lanterns are ongoing and due to be completed by June 2021. These are now complete with the exception of specialised areas i.e. town centre and conservation areas

To date we have ordered 7155 lanterns and received 5676

Installation commenced in December 2020 with 3847 installed to date.

The only issue is the delay with the connections contract that will have a slight influence on delaying project delivery timescales.

	£000	£000
Total Budget		3,600
Prior Years Expenditure	1,179	
2021/22 Projection	2,021	
Future Years Projection	400	
Total	3,600	3,600

Scheme – Mayor's Challenge Fund Programme Project Manager - Andrea Wright

Key Milestones		Start	Completion
Full MCF Scheme approval (Chadwick Dam, Stalybridge and Hill Street, Ashton)	Planned	Oct-20	Dec-20
Full MCF Scheme approval (Chadwick Dam, Stalybridge and Hill Street, Ashton)	Actual	Oct-20	Dec-20
Chadwick Dam construction starts and ends	Planned	Mar-21	Jun-21
Chadwick Dam construction starts and ends	Actual	Mar-21	Aug-21
Hill Street construction starts and ends	Planned	Feb-21	Jun-21
Hill Street construction starts and ends	Actual	Feb-21	Sep-21

Scheme Overview

The approval and construction of new and improved cycle routes at Chadwick Dam, Stalybridge and Hill Street, Ashton. These first two Mayor's Challenge Fund schemes to be approved in Tameside are part of Tranche 1 of the Active Neighbourhood schemes from the Mayor's Challenge Fund programme.

Scheme Status

Both schemes have been formally approved and construction is underway. Both schemes delayed due, in the main, to covid related disruptions.

68687	£000	£000
Total Budget		687
Prior Years Expenditure	0	0
2021/22 Projection	687	0
Future Years Projection	0	0
Total	687	687

Scheme – Greens	oace Infrastructure
Project Manager -	Nicola Marshall

				Scheme Overview			
Key Milestones		Start	Completion	This is a combination of smaller funding streams mostly from s106 funding specifically for greenspace infrastructure improvements. This funding will be used for a wide range of work including footpath improvements, repairs to Multi Use Games Areas and to contribute towards the costs of improvements to playgrounds.			
Works to commence	Planned	January 2022	October 2022				
	Actual						
				Oakawa Otatua			
				Officers now have costs back for improvements to some footpaths and multi use games areas. The work on footpaths can only be done in the drier spring and summer months in order to minimise damage to important habitats within the countryside. The work on multi use games areas will commence in January 2022 and works to playgrounds will commence in January 2022. The amount is over £100k due to the accumulation of delays on smaller schemes; the			
				£100k does not relate to a single project.			
					£000	£000	
				Total Budget		261	
				Prior Years Expenditure			
				2021/22 Projection	133		
				Future Years Projection	128		
				Total	261	261	

Scheme – Children's Project Manager - N						
				Scheme Overview		
Key Milestones		Start	Completion	This project will enhance children's playgrounds across Tameside. It will include replacing play e longer meets current standards and is beyond economic repair and replace loose fill surface with		h no
Preparation of invitation to tender	Planned	October 2019	December 2019			
	Actual	Septembe r 2020	October 2020			
Tender process – phase 1	Planned	December 2019		Scheme Status The phase 1 of wetpour works is now complete. Tenders have now been received for the replace equipment and 5 x multiplay units. The tenders are within budget and work will commence in ear		
Tender process phase 2	Actual	July 2021	October 2021	companies are reporting longer than expected lead in times for the manufacture of playground edulays relating to Brexit and ongoing covid-19. Therefore some of the work will slip into the 2022/	quipment in par	rt due to
Works on site phase 1	Planned	March 2020				
		November			0000	0000
	Actual	2020		Total Budget	£000	£000
				Total Budget Prior Years Expenditure	176	600
Works on site Phase 2	Planned	January 2022	June 2022	2021/22 Projection	300	
	A ()	2022		Future Years Projection	124	
	Actual			Total	600	600

Scheme – Replacement of Cremators Project Manager - Mike Gurney

Key Milestones		Start	Completion
Rey Millestolles		Start	
Work due to be Completed	Planned		31/1/22
	Actual		
	Planned		
	Actual		
	Planned		
	Actual		
	Planned		
	Actual		

Scheme Overview

Replacement of the cremators and associated works at Dukinfield Crematoria. A further scheme of works is being planned to deal with the immediate issues presented by the poor condition of the existing spire. The works will be funded from existing contingency to a value yet to be determined.

The repair and restoration of the spire and chapel roof will be the subject of further governance. There is a forecast £0.681m of surplus budget for this scheme which could be used to fund the essential roof repair works.

Scheme Status

Work on site continues. There have been equipment delivery delays from the main contractors supply chain. The main contractor is reporting that tis is due to Covid restrictions. In addition, technical problems during the cremator installations have led to further delays with completion not now due until the end of January 2022. In order to satisfy demand for cremations, during what is a busy period for the service, the temporary cremator will be retained on site with the cost being met by the main contractor from November.

	£000	£000
Total Budget		2,500
Prior Years Expenditure	696	
2021/22 Projection	1,123	
Future Years Projection	0	
Total	1,819	2,500