

Appendix 1 - The GM Mayor's Cycling and Walking Challenge Fund (MCF) Programme Entry and Current Status of Schemes

Tranche Number and Scheme Name	Town(s)	Scheme Description	MCF Funding Approved at Programme Entry £	Match Funding Approved at Programme Entry £	MCF Funding Review April 2021 £	Match Funding Review April 2021 £	Scheme Status
T1 Hill Street to Trafalgar Square	Ashton	Contraflow cycle lane, punch through and cycle improvements.	110,000	110,000	326,274	0	Phase 1 Design and Delivery Works on site. Scheduled for completion summer 2021.
T1 Clarendon Road	Audenshaw	Cycle connectivity and crossing improvements.	1,650	1,650	97,374	0	Phase 1 Design and Delivery Scheme in development and design phase. Construction costs included within MCF Programme.
T1 Chadwick Dam	Ashton/ Stalybridge	Path widening, link to schools and hospital, traffic free route and quiet streets.	75,000	75,000	360,677	0	Phase 1 Design and Delivery Works on site. Scheduled for completion summer 2021.
T1 Stamford Drive	Stalybridge	Quiet street route (2km) and crossings.	55,000	55,000	209,176	0	Phase 1 Design and Delivery Scheme in development and design phase. Construction costs included within MCF Programme.
T1 Rayner Lane	Droylsden/ Audenshaw	Surface existing footpaths, bridleways and low trafficked roads linking with existing facilities at ends and at Metrolink stop.	137,500	137,500	275,000	0	Phase 1 Design and Delivery Scheme in development and design phase. Construction costs included within MCF Programme.
T 1 now T5 Warrington Street	Ashton	Contraflow, punch through x 2, route through pedestrian area.	7,000	7,000	0	0	Phase 1 Design and Delivery Scheme in development and design phase. Construction costs included within MCF Programme.
T1 Ross Lave Lane	Denton	Improve surface to allow use for commuters. Crosses M60 and avoids use of Windmill Lane. Part of the TPT and NCN 62.	220,000	220,000	440,000	0	Phase 1 Design and Delivery Scheme in development and design phase. Construction costs included within MCF Programme.
T4 A57 Crown Point	Denton	Cycle provision with protected space reduced carriageway widths with fully segregated routes on the A57.	2,542,000	0	408,480	0	Phase 1 Design - Phase 2 Delivery Development costs approved. Work underway to develop an affordable scheme. Construction costs currently excluded from MCF Programme - awaiting further funding.
T5 Ashton Streetscape	Ashton	Streetscape scheme through town centre (Wellington Road / Albion Way). Segregated cycle facilities and improved pedestrian access.	3,453,000	2,595,037	6,882,000	2,595,037	Phase 1 Design and Delivery Scheme in development and design phase. Cost increase due to change in project area and scope. Construction costs included within MCF Programme.
T5 Ashton West Link Bridge	Ashton	New pedestrian / cycle bridge over Manchester Road and Metrolink.	1,382,000	0	38,000	0	Phase 1 Design and Delivery Initial feasibility study complete. Scheme on hold until further funds become available.
T5 Ashton Town Centre South	Ashton	Pedestrian public realm improvements and east / west cycle connectivity.	1,369,000	0	1,369,000	0	Phase 1 Design and Delivery Scheme in development and design phase. Construction costs included within MCF Programme.
T6 A57 Denton to Hyde	Denton/Hyde	2.5km cycle connectivity scheme.	358,160	0	358,160	0	Phase 1 Design – Phase 2 Delivery Development costs approved. Work underway to develop an affordable scheme. Construction costs currently excluded from MCF Programme - awaiting further funding.
		TOTAL	11,473,603	3,201,187	11,223,666	2,595,037	
LATEST ESTIMATED SCHEME COSTS AND MATCH FUNDING			£14,674,790		£13,818,703		

