

APPENDIX 1

Priority	Road	Town	From - To	Estimate £	Status
CARRIAGEWAY PHASE 1					
1	Mossley Road (Five Ways)	Ashton	Queens Rd/Darton Rd/Montague Rd	200,000	Complete
2	Yew Tree Lane	Dukinfield	Tennyson Avenue to Lyne Edge Road	85,000	Deferred
3	Gorse Lane	Ashton	Mossley Road to Ashbourne Drive	90,000	Complete
4	Cranbourne Road	Ashton	Oldham Road to Vicarage Road	105,000	Complete
5	Quick Road	Mossley	Stockport Road to Oldham Boundary	80,000	Complete
6	Talbot Road	Hyde	Mill Street to Ashton Road	67,000	Complete
7	Paignton Avenue	Hyde	No 25 to Car Park	12,000	Complete
8	Robinson Street	Stalybridge	James Street to Binns Street	54,000	Complete
9	Stockport Road	Hyde	Junction of Mottram Old Road (Tesco Express) to Lilly Street	125,000	Complete
10	King Street	Dukinfield	No 205 Junction Pickford Lane to Chapel Street (TH side)	110,000	Complete
11	Victoria Street	Hyde	Cartwright Street to Roundabout	130,000	Complete
12	Crescent Road	Dukinfield	Wharf Street to Astley Street	95,000	Complete
13	Kay Street/Astley Street	Stalybridge	Forester Drive to side of No 2 Hough Hill Road	60,000	Complete
14	Stephenson Avenue	Droylsden	Masefield Road to End	12,000	Complete
			Estimated Total	1,225,000	
CARRIAGEWAY PHASE 2					
15	Broadoak Road	Ashton	Ladbroke Road to Broadoak Crescent	105,000	Not Started
16	William Street	Ashton	Stockport Road to Manchester Road	140,000	Not Started
17	High Street	Dukinfield/Stalybridge	Hob Hill to Forester Drive	100,000	Not Started
18	Arundel Street	Mossley	Anthony Street to Lees Road	105,000	Not Started
19	Wakefield Road	Stalybridge	No 98 to Printworks Road	120,000	Not Started
20	Cheetham Hill Road	Stalybridge	High Street to Mostyn Street	90,000	Not Started
21	Orchard Street	Hyde	Lumb Road to Frank Street	45,000	Not Started
22	Wych Fold	Hyde	Brabyns Road to Lord Derby Road	55,000	Not Started
23	Platting Grove	Ashton	Downing Street to End	60,000	Not Started
24	Victoria Street	Hyde	Victoria Gardens to Cartwright Street	100,000	Not Started
			Estimated Total	915,000	

APPENDIX 1

<i>Priority</i>	<i>Road</i>	<i>Town</i>	<i>From - To</i>	<i>Estimate £</i>	<i>Status</i>
Footway refurbishment					
1	Shaw Moor Avenue	Stalybridge	French Avenue to Fern Bank	£42,000	Complete
2	Dain Close	Dukinfield	Oxford Road to End (No 15)	£21,000	Complete
3	Alfreton Avenue	Denton	Mancunian Road to End	£11,000	Complete
4	Apethorn Lane	Hyde	Cheetham Fold Road to Dowson Road	£24,000	Complete
5	Robinson Street	Stalybridge	Tame Street to Binns Street	£10,000	Complete
6	Huddersfield Road	Stalybridge	Grenville Street to G/E No 463	£12,000	Not started
7	Stephens Road	Stalybridge	Springs Lane to Stephens Close	£35,000	Complete
8	Arnold Close	Dukinfield	Tennyson Avenue to End	£20,000	Complete
9	Forester Drive	Stalybridge	High Street to Richmond Close	£5,000	Complete
			Estimated Total	£180,000	